Previous references.

1908

(Jul)

File No. 229-1/

Serial Nos 12, 15-20

Later references.

GENERAL AND REVENUE SECRETARIAT

Serial Nos.

Part B. for Dec 1908

SUBJECT.

Sanction to the estimate for improving the flood drain of North Drainage area Mysore city

Sl 12] From the Chairman, Impt Trust Bd Mysore Lr No 6249/16-4 dt 5. Submits for sanction an estimate with plans for improving the flood water drain of North Drainage area Mysore in anticipation of sanction Orders passed. Sl 15] To the above No. 6249/16-4 dt 5. Forwards Engineer's report Calculation sheets &c. Sl 19] From the Chairman No 7228/16-6 dt 7. Submits copy of the report called for above Sl 20] To the same Compliance Chairman's letter No 7228/16-6 dt 7. Sanitary Comr Cc. No Strs. Sl 7 Nov Sanction

GRS 11] 1907/08

GENERAL AND REVENUE SECRETARIAT

(Mlc)

NOTES

File No 2290y

FILE HEADING

Sanitary improvements of Wd III Dravidale area Cdy

From

The Chairman, Mysore City Impt Trust Bd

No 696 Dated 15 4 1908 Received 18 4 1908

Diary No 7698 Enclos 5 Spare Copies Serial No 12

BRIEF ABSTRACT OF LETTER

Submits for sanction an estimate with plan & sections amounting to Rs 3703/- for improving the flood drain in Ward III Dravidale area, and adds that minutes of sanction & notice calling for tenders for the work have been sent to the Comptroller for publication in the Gazette.

NOTES AND ORDERS

The estimate approved by the Trust Board at their meeting of the 31st March 1908 amounted to Rs 3530/- The cost of the work has however been slightly altered by the Exec Engineer after the estimate passed through the

Notes—First sheet

(1B—1000—107

G. R. S. 12]
General and Revenue Secretariat

ML File No 229 of 1907

Serial No

the Board, certain items of work having been originally estimated for have the Chairman requests early sanction to the estimate so as to admit of the work being completed before the rains set in, and has, in anticipation of sanction, sent a notification for publication in the Mysore Gazette & calling for tenders for the work The Cost of the estimate is provided to be met by a reappropriation of the current year's grant In such circumstances, may the estimate be sanctioned without remitting the same to the Board for passing the alterations effected by the Exc Engrs?

Draft submitted

Mahs
20/4

U O no 168 d 22/4/08

Forwarded (U O) to the Chief Engineer for favour of opinion
Bowdler
22-4-08
22/4/08 for Secy

D Leo 83 Ph D-22/4/08

[illegible]

Note—Contn sheet

G P B—50 000—17 3.07

G. R. S 12]
General and Revenue Secretariat

7695

File No. of 190

Serial No.

Forwarded with calculation sheets if any received from him, to enable the Chief Engineer to give an opinion on the project.

for Chief Engineer
of Engrs

Bangalore
28/4/08

II A 3 ch
5930/4

Draft docket calling for the report and calculation sheets referred to from the Chairman in submitted

Mkd 5/5

Sme 63
4/5/08

15 To the Chairman, Trust Board, Mysore City Engrs. No 11640 & 11 5-5-08 Calls for Mr D'Cruz's report calculation sheets referred to above

19 From the same officer No 728 & 22 6-5-08 Submits a copy of Mr D'Cruz's report called for above together with a copy of his docket No 263 & 26-5-08 stating that there are no other calculation sheets than those submitted with the original project and approved by the Ch: Engr: as also a copy of Mr D'Cruz's printed report on the Sanitary Improvements of the Mysore

NOTE— Contn sheet.

UPB—20,000—17—1-07

G R S. 12]
General and Revenue Secretariat.

File No. 224 of 1907-08

Serial No	
	City. The file will have to be sent to the Chief Engineer for opinion as called for in W.O No 93 of 24-4-08. Submitted
K-0-22/1908-7-28	W.O. C/7. Forwarded to the Chief Engineer as called for in the W.O cir No 93 of 24-4-08 B O H Nuglar Rao For Secy SJ 7/7
Ir Offg 208/1757 of 1908 28 Pb.S.	SJ 7/7
W 7/8/V	This work, which has just been started was inspected by the Chief Engineer himself about 12 days ago. Chief Engineer approves of the proposal made. Bombay Commissioner 26/8/08 III Sd. SJ 8/8 Draft sanctioning ~~the proposal~~ Estimate is submitted B.O.M. 28/8. The Sanitary Comr has been representing that he should be consulted regarding all sanitary ~~buildings~~ works of the Trust Board of Mysore and also of ~~other~~ Municipal and Local Boards. No formal orders have

Note Contn sheet.

G R S. 12]
General and Revenue Secretariat.

File No 229 of 1907

Serial No

been passed as yet on the reference made by him The Public Health order of the 30th Aug: 1907 does not contain any reference to the schemes of the Trust Board May the file be forwarded unofficially to the San: Comm: for favour of opinion. Draft sanctioning the estimate is however put up -

(2 Cr) 1.9.08

(A) Yes Thanks

2-9-08

Forwarded unofficially to the San: Comm. for favour of opinion

5.9.08 for Secy

3/11/08 The order of Govt is that "all Schemes involving an expenditure of over Rs 1000 shall be submitted to the Central Trust Board" Regarding the proposal whether the D: S. Comm: & the Health Officer should be members of the Board The D: Sanitary Comm: reports as follows: -

9-11-1908

Note Contd sheet.

(11 B 50,000)7-07

Revenue riat

Jul File No. 229 of 1907.

Serial No

Inspected the drain with the Health Officer on the 20th October 1908 Though a flood water drain, much sewage gets into it In some parts the drain passes under roads and under or by the side of buildings and long distances are covered up The improvements proposed should include, for opening up covered portions whenever necessary, and where this is not possible, providing suitable manholes to facilitate removal of obstructions Iron bars may be provided in places to prevent men getting in for purposes of nature

There are some side channels or drains that now empty into it or may conveniently be made to empty therein In calculating the size of the drain, the above does not seem to have been taken into account If this is so, the size may be revised

B

Note—Contu sheet

(1 B—80 000—17 7-0

G R. S 12]
General and Revenue Secretariat

12 Mul File No. 229 of 1907

Serial No.	
	Secy. Comm[r]s opinion on the subject subject is submitted. His remarks may, if approved, be communicated to the Chairman The draft already put up has been slightly altered and resubmitted.
	Draft submitted for approval 1st Cir) 11.11.08
3760 11-11-1908	Draft approved [illegible]
	Draft submitted for approval Dewan) 20.11.08
	10968 Mul 08 Issue 1.12.08
20	To the Chairman, Trust Board, Mysore City. Copies to Comptr, Ch Engr, Secy Comrs & the Pt, Mysore City Municipal Council. No 5674-83/17-12-08 Sanctions the estimate and forwards a copy of the Secy Comm[r]s remarks for the information of the Trust Board for information & useful action.

Note—Contin sheet.

Gl'Ti—50 000—17-3.47

rman's offi

No 694
Enc 5-

ore Dated 15th April

16

Wl 22907
8/12

From

Mantaraj Urs, Esq , B A ,
Chairman of the Board of Trustees,
Mysore City Improvements.

To

C S Balasundaram Iyer, Esq , B.A.,
Offg Secretary to the Govt of H H the Maha-
raja of Mysore, General and Revenue Deptts

Sir,

In submitting herewith an estimate amounting to Rs 3,703/-, as revised in this office, for improving the Flood Water drain in No III Drainage area, Mysore City, I have the honor to solicit the early sanction of Government thereto as the work has been arranged to be completed before the rains set in, so that Doddakere may receive a fair supply during the next rains

2 The subject was placed before the Board at their meeting held on the 31st ultimo, and a copy of the resolution No XIII is enclosed The cost of the work has been slightly altered by the Executive Engineer after the estimate passed through the Board owing to certain items of work being estimated too low

3 The plans and estimates in duplicate, together with the report on the estimate by the Executive Engineer, City Improvements Division, received with his docket No 494 dated 2-4-17 are herewith submitted

4 The cost of the estimate will be met by reappropriation in the current year's budget In anticipation of sanctio a notification calling for tenders for the work in questio has been sent to the Compiler, Mysore Gazettee for publicatio

I have the honor to be
Sir,
Your obedient

Mark 1908. D 7

From

The

To The Secretary to the Govt
Arch. the Maharaja of Bikaner
Dated 15th Genl & Rev. Depts
Despatched 16th April 1908
Received
General No 694
No.
Enclosure No 5 { 1 Copy & sketch
1 Copy of letter
1 Copy & sketch

Submits for sanction an estimate with plans etc, in duplicate for repairing the flood water Drain in north drainage area.

31st March 1

Present

Mr M Vantaraj Urs, B A , Chairman

Trustees

Present	Absent
Mr.E.Maconochie, I C S	
Mr.E S Krishnaswami Iyer, Civil Surgeon	
Mr G Hanumantha Rao, Vice-President	
Mr M C Ranga Iyengar	
Mr Mahomed Jaffer Sahib	
Mr M Anantharajaiya	
Mr M Venkatakrishnaiya	

II Estimate amounting to Rs 2,530/- for repairing the Flood-Water drain (Sivarampet), in No III Drainage area

Resolved that the estimate be sanctioned

Sd/ M Vantaraj Urs,
Chairman

"COPY"

For Chairman

Drainage area

The accompanying estimate of Rs 3,70c/- provides for repairs of No III Drainagea area Flood-Water Drain It is practically the same as the previous estimate submitted with this office No 537 dated 29th October 1906 with the additional provision for repairs of covered masonry portion of the drain A slight excess under earth work and clearing silt and contingencies The plans etc asked for in detail, it is hoped, will meet requirements The main item of work namely revetment, amounts to Rs 2,037/- The cost of culverts, which has been increased owing to parapets etc , works out to Rs 168/- each Mr Parker's report No 35 dated 22nd February 1907 in original is of value, and is therefore submitted

The undersigned's report on the previous estimate is also submitted

Sd/ J E A D'Cruz,
Executive Engineer,

" C O P Y "

For Chairman

From

No.III Sub Divisional Officer,
Mysore City Imots Division.

To

The Executive Engineer,
Mysore City Improvements Division

Dated 22nd February 1907.
Despatched 25th
Received

General No 35
No

Enclosure No Eleven

With reference to the Executive Engineer's Memo No 441 dated 19-11-0/ informing to furnish certain particulars for improving the Flood-Water Drain in No III Drainage area, begs to report the following -

(1) The survey plan required is sent by attaching all the block plans/containing this Flood-Water Drain as is veryclearly seen in the block plan

(2) The remaining longitudinal section from one end to the other is herewith submitted together with cross section The cross sections at the proposed culverts are also herewith submitted The nature of the materials is noted on the longitudinal section

(3) Parapets over crossings where necessary are provided

(4) All the existing culver[illegible]

requiring no repairs. The scoured portion from the Gr. 2" the Curzon Park to the market about 850 feet requires clea This portion has concrete bed which is scoured up here and there; provision for repairing this concrete is made.

(5) The provision made for clearing weeds, shrubs etc. may be omitted, as this is often cleared by the convicts wor -ing in the Curzon Park.

A lump sum of Rs.5/- may be duly kept for bailing out water.

The following more items may be on the whole added to th estimate.

Memo and other estimates etc. received from the Executi Engineer, are herewith returned.

Sd/. H.F.Marker,

No.III Sub Dvl. Office

"COPY"

For Chairman.

Mysore city Improveme

Estimate of the probable Cost of
water drawn in to 3 Drainage

Details of Work	No	Dimen	
Earthwork Excavation			
Throw Cross Section 18 & 18[1]	1	50	0
C.S 18[A] & 19	1	50	16.
C.S 19 & 20	1	100	17
C.S. 20 & 20[A]	1	50	82.
C.S. 20[A] & 21	1	50	44.
C.S. 21 & 22	1	100	26.
C.S. 22 & 23	1	100	36.
C.S 23 & 24	1	100	18.
C.S. 25 & 26	1	54	113
C.S. 26 & 27	1	100	49
C.S. 27 & 28	1	100	75
C.S. 28 & 29	1	100	68
C.S. 29 & 30	1	100	71
C.S 30 & 31	1	100	73.
C.S. 31 & 31[A]	1	50	60.
C.S. 31[A] & 32	1	50	38.
C S 32 & 33	1	100	62.
C.S. 33 & 34	1	100	62
C.S. 34 & 35	1	100	70.
C.S. 35 & 36	1	100	56.
C.S. 36 & End	1	60	41
Foundation + Side of Structure	2	1854	4
Total Cft			
Total Cyds.			

Mysore City Improvement Trust

Estimate of the probable Cost of improvements to Flood water drains in the 3 drainage Area of the Mysore City

Details of Work	No	Dimensions			Contents
				Feet	
Earthwork Excavation					
Across Cross Section 18 & 18A	1	50		0+16.47	411.75
C.S 18A & 19	1	50		16.47+19.22 / 2	911.50
C.S. 19 & 20	1	100		19.22+32.29 / 2	2644.00
C.S. 20 & 20A	1	50		32.29+44.88 / 2	1914.25
C.S 20A & 21	1	50		44.88+26.85 / 2	1778.25
C.S. 21 & 22	1	100		26.85+36.92 / 2	3188.50
C.S. 22 & 23	1	100		36.92+18.46 / 2	2769.00
C.S 23 & 24	1	100		18.46+4.13 / 2	1129.50
C.S. 25 & 26	1	54		113.30+49.04 / 2	4376.88
C.S. 26 & 27	1	100		49.04+75.78 / 2	6241.00
C.S. 27 & 28	1	100		75.78+68.64 / 2	7221.00
C.S. 28 & 29	1	100		68.64+71.85 / 2	7024.50
C.S. 29 & 30	1	100		71.85+73.92 / 2	7288.50
C.S 30 & 31	1	100		73.92+60.56 / 2	6724.00
C.S. 31 & 31A	1	50		60.56+38.25 / 2	2470.25
C.S. 31A & 32	1	50		38.25+52.69 / 2	2273.50
C.S 32 & 33	1	100		52.69+62.25 / 2	5747.00
C.S. 33 & 34	1	100		62.25+70.74 / 2	6649.50
C.S. 34 & 35	1	100		70.74+56.61 / 2	6367.50
C.S. 35 & 36	1	100		56.61+41.80 / 2	4920.50
C.S. 36 & End	1	60		41.80+0 / 2	1254.00
Foundation + side protection	2	1884	4½	1½	25029.00
Total Cft					108328.68
Total Cyds.					4112 Cyds 4112

Carried forward			Feet		
Along Curzon Park	2	1854	4½	1½	25029
Near Bazaar	1	60	4½	1½	405
At the Commencement in the Hospital Compound	2	375	4½	1½	5063
Total C.ft					30497
Total Cyds					1129
Machine ground Sunki mortar Concrete					
Near repairing the Covered portion of drain between Curzon Park and Devaraj Market.		200	6	¾	900
Pointing the Chunam mortar the Sides of revetment					
Hospital compound	2	875	4½		3875
Near bazaar	1	60	4½		270
Total					3645
Silt Clearing					
Between C.S 14 and 15	1	508	11	1	5588
Do — C.S 21 and 22	1	858	9	1½	11583
Total cft					17171
Baling out water					
Lump Sum Rupees		26			
Constructing Culverts					
Earthwork Excavation					
Foundation of pillars	8	2	1¾	2	56
Space between pillars	4	33¼	2	1½	45
— Do —	3	4⅓	33¼	1½	73
Retaining walls	6	4⅓	1⅛	2	59
Sides of revetment	2	3½	6	1½	63
Total earthwork in cft					296

Machine ground Sunken for Concrete							
Foundation of pillars	8	2	1 3/4	2	56	C.ft	56
Burnt bricks in machine ground Sunki mortar							
Retaining walls	6	4 1/3	1 1/8	2	57	C.ft	57
Burnt bricks in machine ground chunam mortar							
Blocking Course	2	29	1 1/8	1/2	33		
Parapet walls	2	29	3/4	1	44		
Total					77	C.ft	77
Plastering with machine ground chunam mortar							
Parapet walls	2	29		4	232		
Sides	4	1 1/2	3/4		5		
Total					237	Sqrs	2.37
Plastering with machine ground Sunki mortar							
Sofs of retaining walls	6	5 1/3	1 1/8		36	Sqrs	.36
Burnt Stone pillars 2' long (1'x3/4')	8	(2'x1'x3/4')			8	No	8
Burnt Stone breasummers 6' long (1'x3/4')	4	(6'x1'x3/4')			4	No	4
Burnt Stone Slabs 6" thick for Covering	29	6	1		174	Sft	174
Coojicut flooring	1	18	3 3/4	1 1/2	101	Cyds	4
Revetment with rough stone							
Sides of Culvert	2	6 1/2	6	1 1/2	117	Cyds	4
Forming and gravelling 4" thick Culvert	1	29	4		116	Syds	13

Abstract

Abstract for a culvert

No	Items of Work.	Per	Rate	Quantity	Cost
1	Earthwork Excavation	C. yd	" 2 "	11	
2	Machine ground Surkimortar Concrete	C ft	" 4 -	56	
3	Burnt brick in machine ground Surki mortar	C. ft	" 3 3	5·7	12
4	Do —— with Chunam mortar	C. ft	" 2 6	77	12
5	Plastering with machine ground Chunam mortar	Sqr	2 8 "	2·37	6
6	Do —— with Machine ground Surki mortar	Sqr	3 —"	·36	1
7	Burnt Stone pillars (2'×1'×3/4')	Each	1 6 "	8	11
8	Do —— Coconnuts (6'×1'×3/4')	Each	4 — "	4	16
9	Burnt Stone Slabs 6" thick for covering	S. ft	" 6 "	174	65
10	Soojee cut flooring 1½" thick	Cyd	1 4 "	4	5
11	Revetment with rough Stone	Cyd	1 8 "	4	6
12	Forming and grouting 4" thick	S. yd	" 1 3	13	1
	Total Rupees				151

C. Hennuaux

for Chairman

HS

Abstract Estimate of improving the Flood water drain in No 3 Drainage Area of the Mysore city

No	Items of Work	By	Rate	Quantity	Cost
1	Earthwork Excavation	Cyd	2 6	4112	6442
2	Rough Stone revetment	Cyd	1 8	1129	1694
3	Machine ground Surki mortar Concrete	Cft	4	900	225
4	Pointing with Chunam mortar	Syd	2 8	36'45	91
5	Silt clearing	Cyd	2 6	636	99
6	Bailing water	As Rs			26
7	Constructing culverts as per details enclosed	Each	150	5	750
				Total Rupees	3,527
				Contingencies at 5 per cent	176
				Grand Total Rupees	3,703

G. Hammond Collector
For Chairman

Mysore city Improvement Trust

Duplicate

Estimate of the probable cost
improving the Flood water
drain in No 3 Drainage Area
of the Mysore city.

Amount of Estimate Rs 3,7

G.R.S 29A]

1907-08

From

Secy to the Govt of His Highness
the Maharaja of Mysore,
Genl and Rev Dept

To The Chairman,
Mysore City Improvement Board

Dated
Despatched 11-5-08
Received

General No 11610
No Mil 229-07-15

Enclosure No

His letter No. dated 8th the 15th April and the millmic for sanction an estimate & plans in duplicate of Rs 3708/- for improving the flood water drain in No. III drainage area of the Mysore City

Reference to the above, has the honour to request that two D.C. reports referred to in the

the one submitted with the present estimates and plans may be forwarded with calculation sheets, received from him.

Recorded
4/5/00

Examined
4/5/00

Noted
4/5

MC 229-07

Rev: 728

Enc 4.

Mysore City Improvement Trust Board,
Chairman's Office,
Dated, Mysore, 22nd June 1908

From

M.Kantaraj Urs, Esq., B.A.,
Chairman of the Board of Trustees,
Mysore City Improvements.

To

K.S.Chendrasekhara Aiyer, Esq., B.A.,B.L ,
Secy. to the Govt. of His Highness the Maharaja
of Mysore, Gen. and Rev. Departments.

Sir,

Adverting to your docket No.11610/1.229-07-15 of the 11th Ultimo, in re the estimate amounting to Rs.3,703/- for improving the flood water drain in No.III Drainage area of the Mysore City, I have the honor to submit, as requested, a copy of Mr.D'Cruz's report in question together with a copy of his docket No.263 of the 26th May 1908 and its enclosures on the subject. A spare copy of the printed report on Sanitary Improvements referred to in the above docket of the Executive Engineer, is also forwarded for information

I have the honor to be
Sir,
Your most obedient servant,

G Hanumantha Rao

For Chairman.

D 12

1905.

Pr. IV
30 6.08

From

The CHAIRMAN of the Board of
Trustees for the Improvement
of the City of Mysore.

To

The SECRETARY to the Govt. of
His Highness the Maharaja of
Mysore, Gen. and Rev. Depts.

Dated 22nd } June 1905
Despatched 29th }

Received

General No. 728

Enclosures 4

SUBJECT

Submitting herewith a copy of report of Mr. J. S-H. Stone, Cantonment Engineer, accompanying the estimate for repairing the flood water drains of Ward No. III Draingram

Dpt

Report on the proposed improvement of No III Drainage Area Flood Water Drain

The following estimate is for improving the flood water drain in No III Drainage Area. At present the drain is badly silted up in places and of no section with the result that it does not efficiently discharge, but possibly allows of a large soakage of the flood water in the area around which is believed to be rade-soil. The estimate provides for sectioning and revetting the charnel along the Curzon Park and for revetting in parts where required. Foot bridges in the park after the pattern prescribed by the Chairman are also provided

It is hoped that if this important work is carried out it will materially benefit No.III Drainage Area in its vicinity and help in readily bringing the flood waters to Dodkere.

(Sd)J.E.A.D'Cruz,
Executive Engineer,C.I.Dn.

"Copy"

For Chairman.

Docket No.263 dated 25th May 1908 from the Executive Engineer, City Improvements Division, Mysore, to the Chairman of the Board of Trustees for the Improvements of the City of Mysore.

With refere to his ~~docket~~ No.227 dated 20th May 1908 has the honor to inform that the undersigned's report referred to in the General and Revenue Secretary's No 11610 /M1.229-07-15 dated 11th May 1908 was forwarded with project submitted Vide this office No.494 dated 2nd September 1907 and it is now in the Chairman's file. The copy of the same with enclosures may be submitted. The Sub-Divisional Officer in his No. 417 dated 12th September 1906 regarding the improving of the flood water drain has calculated the discharge and sections. Copy of the same is hew with submitted. There appears to be no other calculation sheets, except those submitted with the original project of No III drainage area which was approved by the Chief Engineer. The discharge then calculated was 284 cubic feet or .87 from catchment area as will be seen from my printed report, Page 68.

(Sd)J.E.A.D'Cruz
Executive Engineer,
City Improvements Division, Mysore.

"Copy"

Gotha [illegible]
For Chairman.

Noted

Docket No.417 dated 12th September 1906 from the Sub Divisional Officer, No.III Sub Division, to the Executive Engineer, Mysore City Improvements Division, Mysore.

-. 000000 .-

Begs to send the following estimate for improving No.III Drainage area flood water drain, in detail. In the estimate for No.III Drainage area, there is a provision of 4,000/- Rs. for this flood water drain for 2000 running feet at the rate of 2 Rs. per running foot.

The necessity for improving this flood water drain immediately arises from the fact that this drain is silted up all along without the proper section, which in some cases is only 5' to 7' in width and a foot in depth, causing the storm water to flood its banks. All the water that ought to go to Doddakere tank to fill it, is almost absorbed by the silted nature of the drain. This will be one of the chief measures for improving the catchment area of Doddakere tank.

The drain is designed to be capable of taking 1" rain fall per hour over a catchment area of 364 acres with a velocity of 6 feet per second, 1 in 100 being the fall available and sides sloped 1 to 1, to be revetted with rough stones. The sections have bed widths of 18 and 12 & depth 3 for each from /4d6o/ Road

Drawl Sub-No 2nd culverts in the Gurnam Bank with side slopes 1 to 1. Pro
ings for Long and Gipsy sections are herewith sent.

(Sd) H.F.Barker,
No.III Sub Divn. Officer.

"Copy"

for Chairman.

File No 39
Serial No 07

20

Entry No. of letter replied to 12

Proceedings of the Government of His Highness the Maharaja of Mysore

GENERAL AND REVENUE SECRETARIAT
(Rev)

, the 190

Date of issue 7-12-08

Signed by

READ—

Correspondence ending with letter No. 7288 22-6-08 from the Chairman of the Board of Trustees for the Improvement of the City of Mysore, submitting for sanction

~~ORDER THEREON—No.~~

an estimate with plans in triplicate amounting to Rs 3,733- as revised in his office against the estimate of Rs 3,530/- for improving the flood water drain in No. III Drainage area of the Mysore City, and stating that

over

SUBJECT

to certain items of work having
been estimated for Rs.

Order thereon 5474-8 / mlrq-07 — 27.12.08

Sanctioned

2. A copy of the Sany. Commrs remarks on the same subject is herewith forwarded for the information of the Trust Board. (Copy)

For Secretary.

27/12/08

To

The Chairman, Board of Trustees for the Improvements of the City of Mysore. with the sanctioned estimate & plans and also copy of Sany. Commrs remarks

" Comptr with copy of the abstract estimate

" Chief Engineer.

" Secy, Mysore City Imp. Council.

" Sany. Commr

19 encls

5 estimates